INVENTORY OF THE AMADOR CENTRAL RAILROAD CO.

RIGHT OF WAY- TRACK &c. &c.

100 feet wide Ione to Martell a distance of 11⅔ miles, all of which is covered by deeds, except the following: From Station "D" 231 +40 to 249 + 62 through the lands of the Newton Copper Company, The Oakhill Mining Co., and H. D. Ranlett.
From Station 4 + 52 to 75 + 45 through land of J. Newman Those two pieces of property are covered by contract.
From Station 612 + 01 to 622 + 83 through the lands of the Oneida Gold Mining Company and all terminals at Martell, 10.6 acres in all, is under lease for 10 years from 1905 with the privilege of 10 years more. $12000 per mile

RAILS - 45# steel on total distance, excepting about 3000 feet at Martell end of road which is laid with 35# steel. The curves are all braced with rail braces (No tie plates in use) $141000.

The Ties are sawed Oregon Pine 6 X 8 X 8 and are spaced 17 per 30' rail (approximately 3000 per mile) Nearly 50% of the total number of ties in road renewed during last two years.
9000 feet of siding (35# steel) with switch stands (Sta Fee type). Rigid Frogs 50# and two Hayes Derails complete.
Total mileage well fenced on both sides.
Cattle guards and road crossings protected. Entire road ballasted.

TERMINALS: Ione, consisting of 73.59 acres exclusive of right of way adjoining yards of S. P. Co. Value Martell yards- under lease included in right of way	$4000.00.
TELEPHONE LINE - two wires connecting Ione Office with Martell Office, and extending to Superintendant's house. Portable instruments on Engine and with Section Crew	750.00
GRAVEL PIT- near Ione adjacent to track, 3 acres, (Quartz cement gravel)	500.00
4500 TIES - O. P. 6 X 8 X;8 57.6 Ea.	2592.00
Other track material	100.00
EQUIPMENT :	
ENGINES:- 1 45 ton Shay Locomotive	8500.00
1- 10 Wheeler (direct connected) 6 drivers- 58000lbs a driver(formerly S. P. Co. Equipment	
1- 8 Wheeler (direct connected) 4 driver 63000 lbs a driver (formerly S. P. Co. Equipment)	7850.00
CARS :-	
1 Passenger Coach Plush Seats, wood finish; seating capacity 58; length 54 feet	2300.00
1 Passenger Coach Plush Seats wood and oil cloth finish; seating capacity 50; length 46 feet	1750.00
1 Baggage Car (50000 cap. box car converted	350.00
4 50000 Box Cars 375.00 ea.	1500.00
3 " Capacity Flat Cars 350.00 ea.	1050.00
1 Automobile 2 seater auto car (Reo Car converted)	350.00
8 Push Cars, Ea. 30.00	240.00
1 Watson & Stillwagon 85 ton Hydraulic Jack	165.00
2 Duff Bethler 20 ton Hydraulic Jack	130.00
1 Baggage Truck	15.00

STAGE LINE:

15 head of horses	
1 Concord Coach (Stage)	
1 Coach 20 seater (Stage)	
1 Coach 14 seater, (Stage)	
1 Baggage Wagon,	
2 Passenger wagon	
1 Buggy and Cart	
2- Four horse set harness	
1 set double harness	
2 set single harness	
1 set double harness (Work)	$6000. 00

TEAMING OUTFIT

4 horses and harness	
3 Freight wagons	
1 Wagon sheet and bows	600.00
1 complete blacksmith shop	
For stage line and engine work	500.00

BUILDINGS &c. At Ione:-

1 Depot	1000.00
1 Car Barn	200.00
I water tank, 20000 gal. capacity	
concrete foundation- Iron Piers	750.00
1 concrete oil cistern, 14000 gal.	
for fuel oil for engine	
1 Washington pump and fixtures for pumping	
oil into tenders (locomotives)	400.00
At MARTELL:	
1 Depot, 2 story with corrugated iron	
ware house attached	2500.00
2 small ice storage houses	250.00
1 Freight platform with bridges	
for teams to drive on	200.00
1 Freight platform & shed for sulphurets	300.00

For stage line and engine work 500.00

1- 7 ton derrick adjustable boom inch cable	$250.00
1- 60 H. P. Boiler with oil burner and fixtures	
and building for heating oil for delivery to teamsters	300.00
1- turn table (wood)	500.00
1 round house(corrugated iron) 2 stall	
with shop in rear 44 X 60 feet	1200.00
1- nine room cottage and shed	2000.00
2- five room cottages and shed	2250.00
1 Section house	200.00
1- Fairbanks Morse Pump and attachments	
for pumping oil to locomotives	100.00
2- Barns, Stable room 75 head, storage 300 ton	
of hay, granary, wash racks, water trough &c.	4000.00
1- Shop and wagon shed	2000.00
(B. Smith and carriage repair)	
1- Corrugated oil house, 10 X 16	50.00
Material on hand Blacksmith shop	200.00
Material on hand for engines, cars &c.	2000.00
2- office safes 17000 each	340.00
1- office safe	200.00
1- Burroughs Adding Machine	400.00
2- Typewriters	100.00
Desks, furniture, supplies for offices &c.	500.00
Total	$44,440.00

1- 7 ton derrick adjustable boom iron cable $250.00

1- 60 H. P. Boiler with oil burner and fixtures
and building for heating oil for delivery to teamsters 300.00

1- iron table (wood) 500.00

1 wound house(corrugated iron) 2 stall

1- two room cottage and shed

2- five room cottages and shed 2250.00

1 section house 600.00

1- Fairbanks Morse Pump and attachments

for pumping oil to locomotives 100.00

2- Barns, Stable room 75 head, storage 500 ton
of hay, ensilage, wash racks, water troughs &c. 4000.00

1- Shop and watch shed 2000.00

(3, Bath and carriage repair)

Material on hand blacksmith shop

Material on hand for engines, cars &c. 2000.00

1- office safes 17000 each 340.00

1- office safe

1- Burroughs Adding Machine

2- Typewriters 100.00

Desks, furniture, supplies for offices &c. 700.00 500.00